



EMPLOYEES' WELFARE FUND

Project: Supply and Fixing of Galvanized Welded Mesh Fence at Sodnac Wellness Park

Pre-Bid Site Meeting held on 30 August 2023 at 11hr00

Were Present			
Sn	Name	Organization	Contact No.
1	Mr. J. Dahoo	EWF	5947 8528
2	Caporal Mundloll	SMF	-
3	Mr. Y. Ram	Innovatives Sign Co. Ltd.	5252 2216
4	Mr. A. Jeetun	Bolah Jeetun Co. Ltd.	5251 8397
5	Mr. N. M. Hasain	TD&B Co. Ltd.	5758 2441
6	Mr. Salim Hasmailly	Clima Construction	5256 1521
7	Mr. Kavish Ghummoreea	Smartwork Co. Ltd.	5253 4224
8	Mr. Namechun Ghummoreea	G. N. J Co. Ltd.	5250 7679
9	Ms. Isneetha Tataree	Shetix International Ltd.	5493 5511

1. Amendments Conditions of the Bid Documents

- a) Title: To replace Beta Fence by Galvanized Welded Panel Fence
- b) Completion of works
 - To align Section 3 of Page 2 with Section GCC 57.2 (g)
 - To review completion time up to 5 months
 - Schedule of Daywork Rates - Nominal Quantity to define
- c) Closing Date - to extend given amendments to Scope of Works / Specifications / Bill of Quantities
- d) Page 4 Section 10 d) to lower minimum amount of liquid assets and/or credit facilities from MUR10M
- e) Page 19 Section GCC (I) (a) to define rainfall extent in millimetre
- f) Power and water supply - client to supply. Contractor to refund additional bills incurred.

2. Amendments to Scope of Works / Specifications / Bill of Quantities

- a) Foundation details to add as well as Structural details
- b) To add details on reinforcement of foundation
- c) Concrete foundation grade to be reviewed to N30
- d) Base of galvanized pole to increase from 300x300 to 500x500
- e) To add details on type of panel fence like colour, thickness/diameter



- f) Panel fence dimensions to define - height from ground level and total height from ground to upper finishing
- g) Clips and accessories to panel fence (Item 10 of BoQ) to include to panel details
- h) To add block works to slopy ground towards hill both sides
- i) Removed chain link fencing to be handed over to whom
- j) Detailed drawings to work out and submit
- k) Side gates - To keep, to remove or to replace with same material.
- l) 3 main gates - to keep same or replace with same materials. Replacement will have cost implications.
- m) P&G costs to add in BoQ